

- Project Schedule																																				
Project Manager: Tom Linindoll			Project Start Date																																	
			Wed, 4/17/2024																																	
Revision Date			1	-Week Displaying																																
					<input type="checkbox"/> Show Weekends																															
					9/5/2024	9/6/2024	9/9/2024	9/10/2024	9/11/2024	9/12/2024	9/13/2024	9/16/2024	9/17/2024	9/18/2024	9/19/2024	9/20/2024	9/23/2024	9/24/2024	9/25/2024	9/26/2024	9/27/2024	9/30/2024	10/1/2024	10/2/2024	10/3/2024	10/4/2024										
TASK	PROGRESS	START	END	WORK DAYS	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F					
Mobilization	0%	Wed, 4/17/2024	Thu, 4/18/2024	2																																
Demo existing pavement at driveways (50)	0%	Fri, 4/19/2024	Thu, 4/25/2024	5																																
Raising sewer & drain manholes (31)	0%	Fri, 4/19/2024	Mon, 5/6/2024	12																																
Grade remaining driveways & Bibber St	0%	Fri, 4/26/2024	Thu, 5/9/2024	10																																
Paving driveways & Bibber St	0%	Mon, 5/6/2024	Thu, 5/9/2024	4																																
Grading sidewalks	0%	Tue, 5/7/2024	Mon, 5/13/2024	5																																
Paving sidewalks	0%	Tue, 5/14/2024	Wed, 5/15/2024	2																																
Loaming & shaping	0%	Mon, 5/13/2024	Wed, 5/22/2024	8																																
Rework at Goddard St	0%	Wed, 5/15/2024	Thu, 5/16/2024	2																																
Demo & regrading sidewalk	0%	Fri, 5/17/2024	Mon, 5/20/2024	2																																
Shanes punchlist	0%	Tue, 5/21/2024	Tue, 5/28/2024	5																																
Raising gate valves	0%	Tue, 5/21/2024	Thu, 5/30/2024	7																																
Milling	0%	Wed, 5/29/2024	Thu, 6/6/2024	7																																
Milling & paving 196 & 125 intersections	0%	Fri, 6/7/2024	Tue, 6/11/2024	3																																
Surface paving	0%	Wed, 6/12/2024	Thu, 6/27/2024	12																																
Clean up driveway edges	0%	Wed, 6/19/2024	Tue, 7/2/2024	5																																
Line striping	0%	Mon, 7/1/2024	Wed, 7/3/2024	3																																
<i>Insert new rows ABOVE this one</i>																																				